

GTIB GRANT/LOAN AWARD PROJECT COSTS & STATUS UPDATE

As of October 1, 2020

Leveraging approximately \$150 million in grants and loans to support more than \$945 million in transportation improvements

AWARD TYPE/DATE	AWARDEE	TOTAL PROJECT COST	AWARD AMOUNT	PROJECT STATUS
JUNE 2010 GRANTS	Town Center CID Big Shanty Connector Phase II	\$9.85 Million	\$1,750,000	PROJECT COMPLETED Opened to traffic in July 2012
	Central Perimeter CID Ashford Dunwoody Road Diverging Diamond Interchange	\$8.1 Million	\$800,000	PROJECT COMPLETED Opened to traffic in November 2012
	South Fulton CID Oakley Industrial Blvd Upgrade	\$8.5 Million	\$1,500,000	PROJECT COMPLETED Key project upgrades include: Important multi-modal access to area businesses and schools. Project includes wider travel lanes, a center turn lane, and sidewalks. Improved intersection of Oakley Industrial Blvd and SR 138. A ribbon cutting ceremony was held in October 2015. Opened to traffic in October 2015
	ADID Downtown Atlanta Traffic Signal Upgrades and Retiming Project (Phase II-B)	\$1.9 Million	\$1,491,000	PROJECT COMPLETED 16 intersections added to the project scope, for a total of 88 downtown intersections upgraded with LED signal heads, wireless communication, and new signal timing plans. The project was completed in March 2015.
	Gwinnett Village CID Jimmy Carter Blvd Pedestrian Improvements at Singleton Road	\$4.3 Million	\$1,500,000	PROJECT COMPLETED Opened to traffic in Spring 2013
	Buckhead CID Peachtree Road Phase 3	\$5.3 Million	\$1,750,000	CONSTRUCTION UNDERWAY GDOT, ARC, and FHWA approved design revisions which reduced right-of-way impacts. All right-of-way parcels have been acquired. The GDOT let date was pushed out to accommodate new design. Construction is scheduled to begin the end of 2020. Target Completion: December 31, 2021

	Evermore CID New Connector Street from Hewatt Road to Parkwood Road to Britt Road	\$9.1 Million	\$763,961	IN PROGRESS - ROW PHASE Right-of-way parcels have been vetted through Gwinnett County and provided to a third-party contractor for acquisition. Right-of-way acquisition is underway, 16 parcels closed, 3 parcels pending, 7 parcels in appraisal, and 14 parcels in negotiation. The environmental document has been approved. Gwinnett County approved the final construction plans. The construction let date is scheduled for May 2021. Target Completion: FY 2022
	Cumberland CID Cumberland Parkway/ Paces Ferry Road Intersection Improvement	\$1.1 Million	\$445,039	PROJECT COMPLETED Opened to traffic in Spring 2013
AWARD TYPE/DATE	AWARDEE	TOTAL PROJECT COST	AWARD AMOUNT	PROJECT STATUS
MARCH 2011 GRANT	North Fulton CID Mansell Road Project	\$531,000	\$389,000	PROJECT COMPLETED Opened to traffic November 2012
AWARD TYPE/DATE	AWARDEE	TOTAL PROJECT COST	AWARD AMOUNT	PROJECT STATUS
JUNE 2012 GRANTS	Gwinnett Place CID I-85 Diverging Diamond Interchange at Pleasant Hill Road	\$7.5 Million	\$1,000,000	PROJECT COMPLETED Opened to traffic in June 2013
	Gwinnett Village CID Jimmy Carter Blvd (SR 140) at I-85 DDI Improvements	\$5.3 Million	\$1,000,000	PROJECT COMPLETED The permanent traffic shift to the DDI configuration took place over the weekend of March 27 - 29, 2015. Since then, crews have installed the pedestrian walkway, architectural items, lighting, signage, and landscaped islands. All work has been completed. A ribbon cutting ceremony for the project was held on October 3, 2016.
	Cumberland CID Windy Hill Road Improvements (Spectrum Circle-Powers Ferry Road)	\$2.8 Million	\$1,000,000	PROJECT COMPLETED In January 2016, a contract extension was requested. Amendment #2 was executed extending the contract to February 2017. The project was completed in November 2016 and accepted by Cobb County DOT.

	Lilburn CID Main Street Realignment	\$4.16 Million	\$800,000	PROJECT COMPLETED Opened to traffic in April 2015
	Stone Mountain CID Transportation Safety Enhancement Initiative	\$735,000	\$500,000	PROJECT COMPLETED Installation of LED illuminated street signs at 10 intersections on Mountain Industrial Boulevard replaced the guardrail at the CSX railroad crossing. The bridge lighting at Highway 78 and Mountain Industrial Boulevard was completed in August 2016.
	Fulton Perimeter CID Lake Hearn and Peachtree Dunwoody Road Streetscape	\$5.1 Million	\$1,000,000	CONSTRUCTION UNDERWAY There has been a change in consultants and scope on this project. Lake Hearn Drive will double existing left turn storage and greatly improve right turn delay with the addition of one vehicle lane. Multiple stake holder/property owner meetings have been held. Coordination finalized with GDOT, City of Sandy Springs, City of Dunwoody, and City of Brookhaven as alternatives were developed and vetted. A final design has been agreed upon by all parties. GDOT negotiated the construction portion of the work with their design/build firm, construction work is underway. Target Completion: April 2023
AWARD TYPE/DATE	AWARDEE	TOTAL PROJECT COST	AWARD AMOUNT	PROJECT STATUS
JUNE 2012 GRANTS	North Fulton CID Encore Pkwy-Westside Pkwy to North Point Pkwy	\$12 Million	\$1,000,000	PROJECT COMPLETED This project was twinned with the Big Creek Greenway project along North Point Parkway. The contractor finished work on the bridge along with landscaping/ lighting. Also, a portion of the trail along Northpoint Parkway has been constructed. The project was completed in June 2017, a ribbon cutting ceremony was held on June 28, 2017.

	Buckhead CID GA 400 Multi-use Trail (PATH 400)	\$10 Million	\$750,000	CONSTRUCTION UNDERWAY The PATH400 multi-use trail will run 5.2 miles through the heart of Buckhead, connecting neighborhoods, and office/retail locations. It will eventually join with the Atlanta Beltline in the south and trails in Sandy Springs and north Fulton County, providing a key link in a regional trail network. Phase I of Buckhead's new PATH400 trail was officially opened on January 9, 2015 at a ribbon cutting ceremony. Phase II, a half-mile stretch between Old Ivy Road and Wieuca Road has been completed. Phase III, Sidney Marcus to Miami Circle has been completed. Phase IV, Miami Circle to Lenox Road, construction is underway. Overall project completion pushed out to 2022, some delays due to COVID-19. Target Completion: 2022
JUNE 2012 GRANTS	Evermore CID Old Highway 78 at Walton Ct - Realignment	\$1.5 Million	\$200,000	PROJECT COMPLETED All work has been completed. The project is currently open to traffic. Project Completed: July 2016.
	Midtown Improvement District Midtown Gateway Bridge Improvements	\$2.9 Million	\$200,000	PROJECT COMPLETED Construction mobilized on the North Bridge in November 2015. Early progress included installation of protective interstate overhangs, removal of old fencing, and installation of temporary protective fencing. The concrete pedestrian barrier walls have been constructed. Bridge lights and 6-foot PEACHTREE letters have been installed. All twenty minor arches and two major arches have been erected on both sides of the bridge. The overall project was completed in April 2018.
	ADID I-75/85 Downtown Connector Gateway Bridge Improvements	\$2.1 Million	\$200,000	PROJECT COMPLETED To celebrate completion of the project, ADID hosted a bridge preview event for stakeholders and the media on Sept. 22, 2016. The iconic "Peachtree" bridge letters have been illuminated as well. The project was completed in September 2016.

AWARD TYPE/DATE	AWARDEE	TOTAL PROJECT COST	AWARD AMOUNT	PROJECT STATUS
JUNE 2012 LOANS	Evermore CID Old Highway 78 at Walton Ct - Realignment	\$1.5 Million	\$300,000	PROJECT COMPLETED All work has been completed. The project is currently open to traffic. The project was completed in July 2016.
	Evermore CID New Connector Street from Hewatt Road to Parkwood Rd to Britt Road	\$9.2 Million	\$501,962	IN PROGRESS - ROW PHASE Right-of-way parcels have been vetted through Gwinnett County and provided to a third-party contractor for acquisition. Right-of-way acquisition is underway, 16 parcels closed, 3 parcels pending, 7 parcels in appraisal, and 14 parcels in negotiation. The environmental document has been approved. Gwinnett County approved the final construction plans. The construction let date is scheduled for May 2021. Target Completion: FY 2022
AWARD TYPE/DATE	AWARDEE	TOTAL PROJECT COST	AWARD AMOUNT	PROJECT STATUS
FEBRUARY 2013 LOAN	City of Clarkston Streetscape and Pedestrian Enhancements	\$5.6 Million	\$2,000,000	CONSTRUCTION UNDERWAY ROW plans and NEPA document are approved. ROW negotiations completed in April 2017, City approved CSX Agreement. Construction bids opened on August 8, 2017, GDOT issued notice-to-proceed on Feb. 6, 2018. Installation of culverts and curb/gutter has been completed for the project. Sidewalk installation on East Ponce de Leon from Market to West Hill Street has been completed. The retaining wall at East Ponce de Leon and West Hill Street has been completed. Target Completion: November 2020
AWARD TYPE/DATE	AWARDEE	TOTAL PROJECT COST	AWARD AMOUNT	PROJECT STATUS
MAY 2014 GRANTS	Athens-Clarke County Mitchell Bridge Road Widening	\$2.4 Million	\$502,026	PROJECT COMPLETED The 0.42-mile section of roadway upgrades to Mitchell Bridge Road is complete. The project consisted of widening Mitchell Bridge Road to three lanes, with one lane in each direction

				and a center two-way turn lane from Athens West Parkway to the Publix shopping center. The corridor was converted to an urban roadway section with curb and gutter. Drainage pipes were added to accommodate the storm water. Sidewalks were also extended and/or constructed along the entire corridor. The project was completed on February 26, 2016.
MAY 2014 GRANTS	Bartow County Cass-White Road Improvement Project	\$6.3 Million	\$2,360,000	CONSTRUCTION UNDERWAY The final construction plans including the re-design of the intersection with US 411 have been completed. This work included drainage design, erosion control, special grading plans, and utility plans. Completed coordination with CSX Railroad and development of final bridge plans. Completed right-of-way acquisition on all parcels and CSX Railroad easement acquisition. The USACE permit has been completed. Construction on bridge #1 is underway. Approximately 74% of overall construction has been completed. Target Completion: December 31, 2020
	Grady County Tired Creek Lake Roadway Improvements	\$3.8 Million	\$1,200,000	PROJECT COMPLETED State Park Road: All Right-of-way has been acquired. Corp. of Engineers issued a Nationwide permit for the construction of a short bridge over a stream, the bridge is installed. All drainage structures are installed, and paving completed. Gainous Road and Cedar Springs Road: Guardrails at Gainous Road bridge have been installed. County crews installed the drainage pipes, permanent striping, and finished paving. All construction on Gainous Road and Cedar Springs Road have been completed.
	Cumberland CID Windy Hill Road I-75 Diverging Diamond Interchange	\$21.7 Million	\$2,400,000	PROJECT COMPLETED The project has been completed and operating under the DDI configuration. The paving work and decorative streetlights have been installed along the ramps and North Parkway West. The contractor has installed the

				columns/supports for fencing and arches. Also, bridge striping and signage has been installed. The overall project was completed in June 2017.
	Fulton Industrial Blvd CID Fulton Industrial Freight Mobility and Safety Improvements	\$2.2 Million	\$398,900	PROJECT COMPLETED The CID, GDOT, and Fulton County conducted a final walk through of the project. The contractor completed the punch-list items. Opened to traffic in May 2016
MAY 2014 GRANTS	Gwinnett Place CID Realignment of Venture Drive at Pleasant Hill Road	\$2.9 Million	\$411,693	CONSTRUCTION UNDERWAY Venture Drive at Steve Reynolds Blvd: Venture Drive project remains in the right-of-way acquisition phase. Notice-to-proceed was issued on June 19, 2019, construction started in July 2019. Utility relocation, installation of drainage structures and walls, grading, and maintenance of erosion control structures all underway. On February 17, 2020, the roundabout at Venture Drive/Day Drive became functional. Overall project completion has been pushed out to November 2020, only a few punch-list items remain. Pleasant Hill Road at Venture Drive /Gwinnett Place Drive: Construction completed for this intersection of the project which became operational in early 2017. Target Completion: November 2020
	North Fulton CID SR 400 at CR 9284/Windward Parkway	\$5.5 Million	\$2,783,200	CONSTRUCTION UNDERWAY Right-of-way was certified on November 3, 2017. Final plans and utility certification have been completed. The construction contractor received notice-to-proceed on Feb. 20, 2019. Initial clearing and grubbing, and installation of erosion control has been completed. The contractor is focusing on finalizing the sidewalks, shoulder work, and signal work. The overall project is nearing completion. Target Completion: November 2020

	Red Top CID South Campus Connectivity Project	\$4.8 Million	\$2,000,000	PROJECT COMPLETED Opened to traffic in February 2015
	Town Center Area CID South Barrett Reliever II Roundabout	\$4.5 Million	\$1,200,000	PROJECT COMPLETED Lighting, paving, striping, signage, and grassing has been completed. The overall project is fully operational and open to traffic. Opened to traffic in August 2018
MAY 2014 GRANTS	City of Atlanta Government Center Mobility Improvements	\$4 Million	\$3,140,000	IN PROGRESS - IN DESIGN PHASE A memorandum was submitted to the City of Atlanta Mayor's office explaining the minimal impact results from the Feasibility Study for converting Martin Luther King Jr Drive and Mitchell Street to two-way streets, as well as satisfying the GBA homeland security request of closing Capitol Square to through traffic. A coordination meeting was held with SRTA and GBA on Sept. 28, 2017. Thereafter, the City completed a Synchro Model and analysis for 6 scenarios. The Draft Feasibility Study was submitted to the City and SRTA on July 30, 2018. A Stakeholder's engagement and emissions modeling has been completed. The Final Feasibility Study including 7 scenarios was submitted to SRTA on September 26, 2018. Awaiting further instructions from management and SRTA on next steps. Target Completion: TBD
	Town of Braselton Braselton Parkway Extension	\$14 Million	\$1,000,000	IN PROGRESS - PRELIMINARY ENGINEERING/ROW UNDERWAY Project being constructed in phases. Phase 1 is the intersection of SR 211 and Braselton Pkwy Ext/Chateau Elan and the SB ramps of I-85. Phase II extends from SR 211 approximately 1,800 to the east. GDOT has transferred the necessary right-of-way to Braselton. Project's in final design stage and final bid document preparation. Concept Report was approved on February 24, 2020. Right-of- way acquisition is underway. Target Completion: June 2022

	City of Dunwoody Tilly Mill at North Peachtree Intersection Improvement	\$3 Million	\$784,000	PROJECT COMPLETED Retention Ponds #1 and #2 are 100% complete. Utility relocation and storm water drainage pipe are 100% complete. Paving is complete and new traffic signals are active. The overall project was completed in August 2017.
	City of Flowery Branch Lights Ferry Connector	\$2.1 Million	\$650,000	PROJECT COMPLETED The City completed the project which opened for traffic in May 2016. The City fully utilized the \$650,000 grant and \$950,000 loan funds. Opened to traffic in May 2016
MAY 2014 GRANTS	City of Gainesville SR 369 Intersection Improvements	\$1 Million	\$522,125	IN PROGRESS - ROW UNDERWAY Survey work and preliminary plans completed. Additional improvement requested by GDOT to upgrade signals at West End Avenue including a new cabinet, controller, poles, signal heads and loops, and upgrade the signal at Auburn Avenue. Right-of-way/easement acquisition has been acquired for parcels 1 through 5. Coordination of utility relocations is underway. Target Completion: December 31, 2022
	City of Newnan East Washington Street Extension (McIntosh Parkway) – Phase I & II	\$7 Million	\$1,754,000	PROJECT COMPLETED Construction has been completed between the roundabout intersection with Greison Trail and Ashley Park, this section is open to traffic. Storm sewer installation from the creek to the roundabout intersection with Greison Trail has been completed. Utility relocation work and paving along East Washington Street has been completed. The project was opened to traffic in August 2019.
	City of Sandy Springs Windsor Parkway Realignment at SR 9/Roswell Road	\$3.9 Million	\$750,000	PROJECT COMPLETED Opened to Traffic in October 2016
AWARD TYPE/DATE	AWARDEE	TOTAL PROJECT COST	AWARD AMOUNT	PROJECT STATUS
MAY 2014 LOANS	City of Atlanta Transportation Infrastructure Repair and Replacement	\$1 Million	\$1,000,000	PROJECT COMPLETED Project scope included the repair and replacement of street light infrastructure. Project has been

				completed with 9,126 local streetlights repaired or replaced. Work on the final audit report was completed and submitted to the City of Atlanta on December 17, 2016.
	City of Flowery Branch Lights Ferry Connector	\$2.1 Million	\$950,000	PROJECT COMPLETED The City completed the project which opened for traffic in May 2016. The City fully utilized the \$650,000 grant and \$950,000 loan funds. Opened to traffic in May 2016
MAY 2014 LOANS	City of Johns Creek Road Repair and Resurfacing (Residential)	\$7.5 Million	\$4,000,000	PROJECT COMPLETED Neighborhood repaving work started in April 2015. Repaving work in all neighborhood areas (areas 1, 2, and 3) has been completed. The overall project was completed on December 31, 2015.
	City of Sandy Springs Windsor Parkway Realignment at SR 9/Roswell Road	\$3.9 Million	\$2,750,000	PROJECT COMPLETED The City completed the project which opened to traffic in October 2016.
	Town of Tyrone Downtown Tyrone (Castlewood/Senoia Roads) Rehabilitation Project	\$2.4 Million	\$2,465,000	PROJECT COMPLETED This project was completed in December 2015.
	Town of Tyrone Tyrone Road Safety Improvements	\$165,000	\$165,000	PROJECT COMPLETED All grading, utility work, road striping, and updating the signalization has been completed. Project was completed in February 2018.
AWARD TYPE/DATE	AWARDEE	TOTAL PROJECT COST	AWARD AMOUNT	PROJECT STATUS
JUNE 2016 GRANTS	Barrow County West Winder Bypass	\$98.7 Million	\$1,080,000	CONSTRUCTION UNDERWAY Project will widen Patrick Mill Road/CR 93 from a 2-lane to 4-lane divided highway with a 20-foot raised median. The project will also include a full diamond interchange at SR 316 and connector roadways from the West Winder Bypass to SR 8 and to Bankhead Highway. Preliminary Engineering is approximately 72% complete for phase III is 75%. Right-of-way plans for phase II has been completed. Right-of-way acquisition has been certified for phase I and II. Utility coordination is completed,

				and Final Field Plan Review was held for phase I and II. Construction is underway for phase I and II. Only minor delays due to COVID, 30-day overall schedule impact. Target Completion: 2022
	Bulloch County Interstate Gateway Corridor – Phase I	\$5.7 Million	\$1,502,000	PROJECT COMPLETED Project included operational and intersection improvements along 2,800 linear feet of US 301 (just south of the I-16 Interchange at Exit 116). The project widened the existing highway, constructing two median cuts and associated left turn lanes. Project was completed in December 2019.
	Cobb County Six Flags Area Improvements at Riverside Parkway	\$5.6 Million	\$1,600,000	CONSTRUCTION UNDERWAY Project seeks to improve mobility on Riverside Pkwy from the I-20 east bound off-ramp to Six Flags Drive by realigning an intersection and improving sidewalks, traffic signals and signage. The environmental document has been approved. The project has advanced to the construction phase and was let on May 9, 2019. Construction consultant awarded, notice-to-proceed issued on July 22, 2019. Project construction is approximately 46% complete. Construction completion date has been pushed out to December 2022. Target Completion: December 2022
JUNE 2016 GRANTS	Forsyth County Union Hill Road Widening/Reconstruction	\$16.7 Million	\$1,200,000	PROJECT COMPLETED Project will widen/reconstruct Union Hill Road east of SR 400 to McFarland Parkway from the existing 2-lane rural roadway to a 4-lane urban roadway with a 20-foot raised median and widen the existing bridges from two lanes to four lanes. Notice-to-proceed given to contractor in August 2016. Field work began in October 2016, construction was completed in December 2019.

	Gwinnett County SR 324-New Interchange at I-85	\$19.5 Million	\$2,000,000	CONSTRUCTION UNDERWAY Project seeks to add four new ramps to create a full access diamond interchange on SR 324/Gravel Springs Road over I-85 (between SR 20/Buford Drive Exit 115 and Hamilton Mill Road Exit 120). Right-of-way acquisition phase has been completed. Final Field Plans have been reviewed and approved by GDOT. The project was advertised for construction bids on April 18, 2019, contract awarded in August 2019. Notice-to-proceed was issued to the contractor on Nov. 8, 2019. The project's overall completion date has been pushed out due to recent requirement of full federal oversight. Target Completion: June/July 2021
	Hall County Tumbling Creek Road Extension	\$4.8 Million	\$2,000,000	PROJECT COMPLETED Project extended Tumbling Creek Road approximately 900 feet over Norfolk Southern Railroad to intersect with Old Oakwood Road and connect to Millside Parkway. Project consists of two 12-foot travel lanes with curb and gutter as well as a 10-foot multi-use path on the west side. Contractor completed the bridge construction, sidewalks, paving, and traffic signal installation. The project was completed on March 28, 2019.
JUNE 2016 GRANTS	Lee County Marlowe Lane Extension	\$388,968	\$194,485	PROJECT COMPLETED Project provides a 0.24-mile two lane roadway extension between the intersection of SR 520/US 82 and Fussell Road to the intersection of Marlow Lane and Margate Lane. The focus of the project is to relieve congestion in a residential area and provide secondary access to a nearby commercial district. All construction has been completed and the project is open to traffic. The project was completed in October 2016.
	Peach County Russell Parkway Extension - Phase 1	\$2.2 Million	\$1,395,395	CONSTRUCTION UNDERWAY Project will construct a new 24-foot wide, 1.4-mile, two-lane extension of Crestview Church Road from U.S. Route 41/SR 11 to Vietnam Veterans Memorial Parkway. This is the first phase of multiple projects that will improve connectivity between Warner Robins

				<p>and Peach County. Right-of-way acquisition, environmental assessment, surveys, and wetland delineations are completed. The construction let date occurred on September 8, 2020.</p> <p>Target Completion: September 2021</p>
	<p>City of Dunwoody Westside Connector Project</p>	<p>\$23.7 Million</p>	<p>\$500,000</p>	<p>IN PROGRESS - DESIGN PHASE Project will improve mobility by connecting Goldkist Drive with the I-285 westbound entrance and exit ramps at Ashford Dunwoody Road. The project includes a parallel multi-use path for bicycle and pedestrian access to the Dunwoody MARTA station. The Final Concept Report was approved by GDOT. Traffic analysis, geotechnical exploration, survey work, and subsurface utility engineering have been completed.</p> <p>Target Completion: Late 2021</p>
	<p>City of Doraville Road and Infrastructure Development for Assembly Project</p>	<p>\$14.4 Million</p>	<p>\$1,500,000</p>	<p>CONSTRUCTION UNDERWAY This project is part of a comprehensive plan to redevelop the closed General Motors Plant site now known as the Assembly, creating a 0.5 mile, four-lane connector road from Motors Industrial Boulevard to Peachtree Road (Phase 1 of West Avenue Connector). Project will include 10-foot bicycle lanes and 12-foot sidewalks. Design of sewer and storm water utilities have been completed. The northern portion of the project is under construction. Ongoing design development and construction activities will continue until the project is fully developed.</p> <p>Target Completion: December 2020</p>
	<p>City of Gainesville Oak Tree Drive/SR 60 Connector Operations</p>	<p>\$3.3 Million</p>	<p>\$793,416</p>	<p>IN PROGRESS - DESIGN PHASE Project will improve the signalization of the intersection at Thompson Bridge Road/SR 60 and Oak Tree Drive/SR 60 Connector, widen Oak Tree Drive, and realign/reconfigure the eastern end of Oak Tree Drive/SR 60 Connector and Riverside Drive. Pond is designing the concept and plans for the PE phase of the project. The Concept Report was</p>

				<p>approved in January 2020. The Preliminary Field Plan occurred on July 31, 2020.prior Right-of-way authorization is scheduled for January 13, 2021. The construction let date is January 13, 2022.</p> <p>Target Completion: March 2023</p>
	<p>City of Griffin North Griffin Right of Way Improvement Program</p>	<p>\$1.5 Million</p>	<p>\$992,893</p>	<p>PROJECT COMPLETED Project added a roundabout at the intersection of North Hill Street and Tuskegee Avenue/Northside Drive, where both horizontal alignments offset each other. Project corrected the existing deficiencies, improved safety, reduced travel delay and added sidewalks, pedestrian crossings, and provided connectivity among adjacent land uses. This project was completed on November 28, 2017.</p>
	<p>City of Sandy Springs City Center Transportation Network</p>	<p>\$4.7 Million</p>	<p>\$600,000</p>	<p>PROJECT COMPLETED Project created a 550-foot, new roadway in the heart of Sandy Springs, providing an east-west street connection between Roswell Road/SR 9 and Boylston Drive. The new two-lane street was designed as walking and bicycle friendly with a 25-mile per hour design speed, 6-foot and 10-foot sidewalks, generous landscape strip for tree planting and landscaping, pedestrian lighting, and on-street parallel parking. The project was completed in June 2018.</p>
	<p>Atlanta DID Baker Street Two-Way Conversion</p>	<p>\$1.6 Million</p>	<p>\$1,060,000</p>	<p>IN PROGRESS - DESIGN PHASE Project consists of modifications to signage, striping and traffic signals to allow for 2-way traffic between Centennial Olympic Park Drive and Piedmont Avenue. The project will include provisions for bicycles between Luckie Street and Centennial Olympic Park Drive. The consultant agreement for traffic operational analysis and signal design work has been executed. A group stakeholder’s meeting for adjacent property owners was held in Feb. 2019. The overall project completion date has been pushed out to March 2022, due to continued stakeholder meetings and a traffic study.</p> <p>Target Completion: March 2022</p>

	Buckhead CID Piedmont Road Widening	\$9.4 Million	\$1,600,000	IN PROGRESS - DESIGN PHASE Project will widen a portion of Piedmont Road from a 5-lane cross section to a 7-lane cross section. Project provides a center turn lane for the length of the project between Peachtree Road and Lenox Road, with a bicycle facility on the west-side. GDOT approved the design variance for lane widths and flush median. The design engineering firm is working on design concept and coordination with property owners. All surveys have been completed. Right-of-way negotiations are underway with property owners. Target Completion: December 31, 2022
JUNE 2016 GRANTS	Cumberland CID Akers Mill Ramp Phase I	\$22.8 Million	\$2,000,000	PROJECT COMPLETED Project added an entrance/exit ramp at an existing interchange for connectivity to the Northwest Corridor Managed Lanes project. Phase I includes the widening of I-75 and associated bridges. Phase II includes construction of the ramp. Project is part of the NW Express Lanes which are open, phase I was completed in February 2019.
	Red Top CID CSX Railroad Bridge Crossing at LakePoint Parkway	\$6 Million	\$2,000,000	PROJECT COMPLETED Phase I created a bridge with a pedestrian causeway over a CSX rail line. The bridge and adjacent roadways opened for traffic on September 27, 2019.
AWARD TYPE/DATE	AWARDEE	TOTAL PROJECT COST	AWARD AMOUNT	PROJECT STATUS
JUNE 2016 LOANS	City of Doraville Road and Infrastructure Development for the Assembly	\$14.4 Million	\$1,500,000	CONSTRUCTION UNDERWAY This project is part of a comprehensive plan to redevelop the closed General Motors Plant site now known as the Assembly, creating a 0.5 mile, four-lane connector road from Motors Industrial Boulevard to Peachtree Road (Phase 1 of West Avenue Connector). Project will include 10-foot bicycle lanes and 12-foot sidewalks. Design of sewer and storm water utilities have been completed. The northern portion of the project is under construction. Ongoing design development and construction activities

				will continue until the project is fully developed. Target Completion: December 2020
AWARD TYPE/DATE	AWARDEE	TOTAL PROJECT COST	AWARD AMOUNT	PROJECT STATUS
JUNE 2017 GRANTS	Assembly CID Road and Utility Access	\$14.2 Million	\$1,500,000	PROJECT COMPLETED Project is part of an initiative to redevelop the closed General Motors Plant site, located in Doraville. Project added 5 roads (totaling 1.1 miles) and all associated water, sewer and storm infrastructure, allowing connectivity to the newly planned redevelopment project. This phase of the Assembly project was completed in June 2018.
	Bryan County I-95 at Belfast Keller Road New Interchange	\$18.4 Million	\$1,500,000	CONSTRUCTION UNDERWAY Project will construct a new overpass bridge over I-95 on Belfast Keller Road and add roundabouts at the ramp intersections. GDOT reviewed the final plan submittal, final estimate and submitted erosion control plans to EPD. Construction of the ramps are operational. GDOT's conducting the construction oversight for this project. Target Completion: November 2020
	Burke County Waynesboro Westside Truck Route	\$6 Million	\$764,402	IN PROGRESS – DESIGN/ROW PHASE Project will construct a truck route on Waynesboro's westside that will connect SR 56 with SR 121/US 25 and onto SR 56 North. The USACE 404 permit has been approved. Right-of-way acquisition and utility coordination have been completed. GDOT will be the led agency for this project. Advertisement for construction bids opened on July 19, 2019 but came in over budget. Evaluations to reduce the scope and re-bid are underway. Target Completion: December 2022
	City of Acworth Lemon Street Reconfiguration	\$7.4 Million	\$1,500,000	PROJECT COMPLETED Project reconfigured existing one-way roads leading into downtown Acworth and onto US I-75 and US Route 41. The sidewalks, streetlights, and pedestrian bridge have been installed. All paving has been completed with realignment of the

				roadway to the roundabout. Project was completed in November 2019.
	City of Johns Creek State Bridge Road Widening	\$6 Million	\$1,500,000	CONSTRUCTION UNDERWAY Project will widen State Bridge Road from 4 to 6 lanes from SR 141/Medlock Bridge Road across the Chattahoochee River. Meetings with impacted property owners have been held. The majority of right-of-way and easement parcels have been purchased. The City issued notice-to-proceed to the contractor on November 5, 2019, with estimated construction duration of 12 months. Target Completion: November 2020
	City of Ocilla Resurfacing Public Roads Project	\$44,940.60	\$31,458.42	PROJECT COMPLETED Project resurfaced two existing public roads, West 2nd Street from Apple Street to Almond Street and West 5 th Street from Apple Street to Almond Street, both located within the City of Ocilla. Project was completed in February 2018.
JUNE 2017 GRANTS	City of Watkinsville Harden Hill Road Pedestrian and Safety Improvements	\$908,100	\$298,800	PROJECT COMPLETED Project will add curbs, sidewalks, signage, and other improvements to Harden Hill Road. Right-of-way acquisitions were finalized in late December 2018. Construction activities commenced on August 2, 2019. Storm pipe, erosion control, sidewalks, and curb and gutter installation are all underway. The overall project was completed in June 2020.
	Coweta County Madras Connector Phase 1	\$11 Million	\$1,500,000	IN PROGRESS - DESIGN PHASE Phase 1 of the project will replace the at-grade CSX Railroad crossing at Herring Road with a new bridge over railroad. The Concept Report and environmental document (CE) were approved. The right-of-way plans and Preliminary Field Plan Review were completed. The final bridge design is underway. Target Completion: September 2022

	Cumberland CID Akers Mill Ramp - Phase 2	\$22.3 Million	\$1,500,000	IN PROGRESS - DESIGN PHASE Phase 2 of project includes ramp construction from Akers Mill Road in the heart of Cumberland CID for connectivity to the Northwest Corridor Managed Lanes project. In February 2018, the Cumberland CID Board approved \$50,000 for GDOT plan review to commence. Constructability Review meeting was held in April 2019. The Concept Report was approved in Aug. 2019. The Preliminary Field Plan Review was held on November 21, 2019. The construction let date is scheduled for September 2021. Target Completion: 2023
	Fayette County SR 92 at Westbridge Road/Veteran's Pkwy	\$1.6 Million	\$300,000	PROJECT COMPLETED Project constructed an intersection at State Route 92 and Westbridge Road. Completion of this portion of Veterans Parkway, completes the West Fayetteville Bypass from State Route 54 to State Route 92, enabling travelers to avoid traffic delays in downtown Fayetteville. Notice-to-proceed was issued on October 26, 2017, for a contract duration of 9 months. Project was completed on July 26, 2018, a ribbon cutting ceremony was held.
	Forsyth County Pilgrim Mill Road Widening/Reconstruction	\$11.2 Million	\$1,125,000	CONSTRUCTION UNDERWAY Project will widen Pilgrim Mill Road from 0.6 mile west of SR 400 to the intersection of Pilgrim Mill Road and Holtzclaw Road from two 12-foot lanes to four 12-foot lanes. Project will also widen the bridge over SR 400 from 3 lanes to 6 lanes. Preconstruction meeting held and notice-to-proceed awarded to contractor on August 3, 2018. Construction activities are underway, 92% complete based on project schedule. Target Completion: July 30, 2020
	Gwinnett County Gwinnett-Johns Creek Connector	\$11.4 Million	\$1,500,000	CONSTRUCTION UNDERWAY Project will widen Pleasant Hill Road from McClure Bridge Road/Howell Ferry Road to the Chattahoochee River from four to six lanes. This project is currently in the construction phase. The construction contract was awarded on

				<p>September 18, 2018, construction activities began in early 2019. The overall project completion date is expected in late 2020.</p> <p>Target Completion: Late 2020</p>
	<p>Macon County Old Perry/Bamboo Road Improvement</p>	<p>\$1.7 Million</p>	<p>\$750,000</p>	<p>PROJECT COMPLETED Project re-designed an existing 3.2-mile roadway corridor that encompassed the unpaved areas of County Road 125/Old Perry Road, County Road 243/Bamboo Road, County Road 118/Shorty Johnson Road. The project was completed in October 2019.</p>
	<p>Macon-Bibb County Second Street Downtown Corridor Revitalization Street</p>	<p>\$12.1 Million</p>	<p>\$1,500,000</p>	<p>PROJECT COMPLETED Project provides a vital ‘missing link’ to further Macon-Bibb County’s Second Street Downtown Corridor Revitalization project by constructing a new connector from Second Street at Ash Street to Little Richard Penniman Boulevard including a pedestrian and bike-friendly bridge. The project was completed in August 2019.</p>
JUNE 2017 GRANTS	<p>Midtown Improvement District Juniper Street Streetscape</p>	<p>\$7.8 Million</p>	<p>\$1,312,500</p>	<p>IN PROGRESS - DESIGN PHASE Improvements to Juniper Street will include new wider sidewalks, ADA upgrades, new pedestrian and vehicular lighting, new street trees and pedestrian buffers, “green” storm water infrastructure, addition of a continuous protected/buffered bike lane, creation of bus transit staging platforms, permanent on-street parking, traffic calming, new/upgraded traffic signals and roadway resurfacing. Construction let is scheduled for late-October 2020, contingent upon environmental approval. Construction bid process to follow, construction activities to begin in March 2021.</p> <p>Target Completion: June 30, 2023</p>
	<p>Red Top CID Stars Way Corridor Extension</p>	<p>\$1.9 Million</p>	<p>\$1,497,990</p>	<p>IN PROGRESS - DESIGN PHASE Project is an extension of Stars Way (a road that branches off US 41 in Emerson, GA) and construction of Jenny’s Mountain Drive, a new road branching off Stars Way extension. The Environmental Assessment including a wetlands study has been completed. Preliminary engineering design plans has</p>

				<p>been completed. The geotechnical investigation is underway.</p> <p>Target Completion: August 2022</p>
	<p>Spalding County North Hill Street at East McIntosh Road</p>	<p>\$1.5 Million</p>	<p>\$915,251.25</p>	<p>PROJECT COMPLETED Project will correct existing design deficiencies at the intersection of North Hill Street and East McIntosh Road, which intersects at an unsafe angle. The right-of-way acquisition process has been completed. Notice-to-proceed was issued on Dec. 2, 2019. Overall project construction was completed in June 2020.</p>
	<p>Town Center CID South Barrett Reliever - Phase 3</p>	<p>\$34.2 Million</p>	<p>\$1,500,000</p>	<p>IN PROGRESS - ROW PHASE Project is part of a 4-phase project that will provide congestion relief to Barrett Parkway, support regional transit, improve safety, and provide connectivity for cyclists and pedestrians. Preliminary Final Field Plan Review has been completed. Revisions to right-of-way plans were required. The constructability review has been completed. No right-of-way acquisition services conducted, negotiations with property owners are underway.</p> <p>Target Completion: 2022</p>
<p>AWARD TYPE/DATE</p>	<p>AWARDEE</p>	<p>TOTAL PROJECT COST</p>	<p>AWARD AMOUNT</p>	<p>PROJECT STATUS</p>
<p>JUNE 2017 LOANS</p>	<p>City of Clarkson City Center in Clarkston Streetscapes</p>	<p>\$8.9 Million</p>	<p>\$1,700,000</p>	<p>CONSTRUCTION UNDERWAY Project will make infrastructure improvements to four (4) city streets. Construction bids opened on August 8, 2017, GDOT issued notice-to-proceed on Feb. 6, 2018. Installation of culverts and curb/gutter has been completed for the project. Sidewalk installation on East Ponce de Leon from Market Street to West Hill Street has been completed. The retaining wall at East Ponce de Leon and West Hill Street has been completed.</p> <p>Target Completion: November 2020</p>
	<p>City of Ocilla Pave Existing Public Dirt Roads Project</p>	<p>\$228,637.09</p>	<p>\$228,637.09</p>	<p>CONSTRUCTION UNDERWAY Project would pave two existing public dirt roads, East 9th Street and McKinley Street, both located within the City of Ocilla. Project was advertised for bids,</p>

				then subsequently awarded on Nov. 6, 2018. Notice-to-proceed was issued on February 18, 2019, project was let to construction. Project is approximately 75% complete, expected overall project completion is October 31, 2020. Target Completion: October 31, 2020
	Peachtree City SR 54 at Planterra Way Intersection Improvements	\$716,639.44	\$601,639.44	PROJECT COMPLETED Project corrected deficiencies at the intersection of SR 54 and Planterra Way. Project added a dedicated northbound left turn lane on Planterra Way through the removal of an existing median. The new signal mast arm on Planterra Way has been installed. The overall project was completed in December 2018.
	Peachtree City MacDuff Parkway/Hwy 54 Intersection	\$671,496.23	\$571,496.23	PROJECT COMPLETED Project made improvements to the intersection of SR 54 and MacDuff Parkway, including re-striping the southbound lanes to create dual southbound lefts and a combined southbound straight/right turn lane. The project was completed on September 12, 2018.
AWARD TYPE/DATE	AWARDEE	TOTAL PROJECT COST	AWARD AMOUNT	PROJECT STATUS
JUNE 2018 GRANTS	Assembly CID Road and Utility Access – Phase II	\$17,000,357	\$2 Million	PROJECT COMPLETED This project consists of 4 roads (3,821 linear ft) and associated utilities (under 12,000 linear ft). Utilities include storm lines, sanitary sewer, storm detention and less than 4,000 linear ft of duct bank and waterlines. Construction activities for phase II were completed in June 2019.
	Cobb County Windy Hill Road – Terrell Mill Road Connector	\$37,237,994	\$1.5 Million	CONSTRUCTION UNDERWAY The proposed project constructs a new 0.8 mile, four-lane minor arterial connecting Windy Hill Road at its intersection with Spectrum Circle on the southern end and to Terrell Mill Road at its intersection with Bentley Road to the north. A 10-foot multi-use trail would also be provided connecting southward to the Chattahoochee River. Right-of-way acquisition has been completed, GDOT issued the certification for right-of-way on

				<p>May 4, 2019. Advertisement for construction bids has been completed and notice-to-proceed issued on February 25, 2020. Construction activities are approx. 15% complete.</p> <p>Target Completion: March 2022</p>
	<p>Forsyth County Ronald Reagan Boulevard Extension</p>	<p>\$37,215,382</p>	<p>\$1.5 Million</p>	<p>CONSTRUCTION UNDERWAY This project would construct a new road, 2 lanes in each direction, connecting Ronald Reagan Parkway between McFarland Parkway and Majors Road for 3.3 miles. Project construction is approximately 5% complete.</p> <p>Target Completion: June 2022</p>
	<p>North Fulton CID Davis Drive Extension</p>	<p>\$3,239,333</p>	<p>\$2 Million</p>	<p>IN PROGRESS - ROW PHASE This project would extend Davis Drive from its cul-de-sac at The Cooler to the intersection of Westside Parkway and Sanctuary Parkway. The proposed section is a two-lane roadway with bike lanes in each direction. Design plans are substantially complete. The title and appraisal process are completed. Right-of-way negotiations underway for 3 parcels, and one parcel has been accepted.</p> <p>Target Completion: Fall 2021</p>
	<p>South Fulton CID Howell Avenue Extension</p>	<p>\$2,856,284</p>	<p>\$1.5 Million</p>	<p>CONSTRUCTION UNDERWAY This project would connect SR 74/Fairburn Industrial Boulevard to Bohannon Road. The project length would be approximately 0.5 mile through a mostly undeveloped section of land. Right-of-way acquisition has been completed. The construction bid process was completed, construction activities began in June 2020.</p> <p>Target Completion: December 2020</p>
	<p>City of Peachtree Corners Intersection Improvement Peachtree Corners Circle at Medlock Bridge Road</p>	<p>\$1,702,960</p>	<p>\$202,960</p>	<p>PROJECT COMPLETED The project reconstructed the existing "T" intersection at Peachtree Corners Circle and Medlock Bridge Road into a partial multi-lane roundabout which included construction of ADA compliant sidewalks and multi-use trails. Project was completed in December 2019.</p>

	Gwinnett County Spalding Drive at SR 140/Holcomb Bridge Road to Winters Chapel Road	\$11,500,000	\$2 Million	CONSTRUCTION UNDERWAY This project would widen Spalding Drive from 2 to 3 lanes to 4 to 5 from Winters Chapel to west of Holcomb Bridge. Notice-to-proceed was issued to the contractor in March 2020. Construction work consists of clearing and grubbing, utility relocation, installation of erosion control structures, and grading. Target Completion: 2021
	City of Carrollton Bankhead Highway Streetscape Phase 1	\$3,299,518	\$1.5 Million	CONSTRUCTION UNDERWAY This project would reduce the number of lanes on Bankhead Highway from five to three for 2,500 feet between Cedar Street and Thomas Newell Way. The project includes streetscape improvements, bike lanes, and sidewalks separated from the street by landscaping. Contractor bids were approved by the Mayor on May 6, 2019, the construction let occurred in June 2019. The overall project completion date is January 2021. Target Completion: January 2021
	City of Avondale Estates SR 10/US 278 Roadway, Streetscape and Pedestrian Enhancements	\$7,300,000	\$1.5 Million	IN PROGRESS - DESIGN PHASE The project would reduce US 278 from five lanes to three from Ashton Place to Sam's Crossing for a total of 0.75 miles. It would provide sidewalks corridor-wide, traffic controlled pedestrian crossings with median islands, access management, bike lanes, and traffic signal timing. City working with consultant to design the project. The Concept Report was approved on March 24, 2020. Right-of-way authorization is scheduled for Feb. 2021. Target Completion: April 2023
	Buckhead CID Park Over GA 400	\$1,867,000	\$600,000	IN PROGRESS - DESIGN PHASE This project would construct new bike/pedestrian bridges and streetscapes to provide better access to MARTA and within the core of the BCID to address the current lack of connectivity resulting from the construction of GA 400 and the design of Lenox Road proximal to the GA 400 interchange. Surveys and development of the project concept plan are underway.

				Target Completion: February 29, 2024
Worth County Medders Road Transportation Connector	\$556,762	\$328,133	PROJECT COMPLETED This project widened and paved Medders Road for 2.2 miles from SR 112 to Isabella Terrell Road. Relocation of utility poles was completed in May 2019. Paving activities were completed in July 2019. The overall project was completed on July 19, 2019.	
Dougherty County Rebuilding Radium Springs	\$2 Million	\$500,000	PROJECT COMPLETED This project reconstructed the existing storm-damaged roadway with a new 31-foot wide curb and gutter road for approximately one mile through a residential and recreational area. Project was completed in December 2019, a ribbon cutting ceremony was held on December 12, 2019.	
Irwin County Clarence Paulk Road Paving Phase I and II	\$859,511	\$261,289	PROJECT COMPLETED This project would pave and widen Clarence Paulk Road, which is currently a dirt road, for approximately 1.6 miles. Construction activities began in June 2019, overall project was completed in June 2020.	
Grady County SR 188/CR 320/325 Roundabout Roadway Improvements	\$1,962,535	\$550,000	IN PROGRESS – DESIGN/ROW PHASE This project would construct an 85-foot roundabout at the intersections of Old Thomasville Road, SR 188 and Airport Road. This project is in preliminary design phase, formal project schedule has not been approved. GDOT's reviewing the crash data analysis for the project area. Target Completion: January 2023	
City of Thomasville South Martin Luther King Jr. Drive Project	\$1,086,899	\$446,899	PROJECT COMPLETED This project created a new 8-foot wide multi-use trail along the west side of South MLK Jr. Drive between West Jackson Street, extending along Varndoe Street, and connecting through a park to South Pinetree Blvd. Notice-to-proceed was announced on January 7, 2019, all construction activities were completed in September 2019.	
City of Gainesville Prior Street Turn Lane Improvements	\$600,000	\$375,000	CONSTRUCTION UNDERWAY This project would add northbound and southbound left turn lanes on Prior Street at its intersection with SR 369 along with traffic signal improvements and a sidewalk	

				<p>along one side of the roadway. The Intersection Control Evaluation Study has been approved. Acquisition of temporary construction easements have been obtained. Construction activities began in August 2020.</p> <p>Target Completion: Spring of 2021</p>
	<p>Hall County JM Turk and Martin Road Roundabout</p>	<p>\$800,000</p>	<p>\$640,000</p>	<p>PROJECT COMPLETED This project included construction of a single lane roundabout at the intersection of JM Turk and Martin Road. The project was completed in August 2019.</p>
	<p>City of Ocilla McKinley Street Widening</p>	<p>\$70,284</p>	<p>\$49,199</p>	<p>IN DESIGN/ROW PHASE This project would widen McKinley Street from East 11th Street to Frank Road. The right-of-way acquisition process is nearing completion. The overall project completion date is scheduled for December 2020.</p> <p>Target Completion: December 2020</p>
AWARD TYPE/DATE	AWARDEE	TOTAL PROJECT COST	AWARD AMOUNT	PROJECT STATUS
JUNE 2018 LOANS	<p>Irwin County Clarence Paulk Road Paving Phase I and II</p>	<p>\$859,511</p>	<p>\$486,240</p>	<p>PROJECT COMPLETED This project would pave and widen Clarence Paulk Road, which is currently a dirt road, for approximately 1.6 miles. The project was let and notice-to-proceed issued. Construction activities began in June 2019, overall project was completed in June 2020.</p>
AWARD TYPE/DATE	AWARDEE	TOTAL PROJECT COST	AWARD AMOUNT	PROJECT STATUS
April 2019 Grant	<p>Pickens County Emergency Stabilization of Jones Mountain Road</p>	<p>\$1.9 Million</p>	<p>\$1.3 Million</p>	<p>PROJECT COMPLETED This project includes slope remediation /slope stabilization to a portion of Jones Mountain Road. The roadway lanes remained unchanged, but shoulder buildout was required to accommodate a guardrail in front of a near vertical wall for length of the project. The project was completed in August 2019.</p>
AWARD TYPE/DATE	AWARDEE	TOTAL PROJECT COST	AWARD AMOUNT	PROJECT STATUS

June 2020 Grants	Hall County White Sulphur Road Improvement Project	\$5.2 Million	\$1 Million	IN PROGRESS: DESIGN PHASE This project will realign White Sulphur Road, which provides access within Hall County's Gateway Industrial Center. Target Completion: March 2023
	Gwinnett County Sugarloaf Parkway Widening	\$16,813,402	\$750,000	IN PROGRESS: DESIGN PHASE This project will add an additional travel lane in each direction on Sugarloaf Parkway from Meadow Church Road to Satellite Boulevard, 0.75 mile. Target Completion: June 2022
	Midtown Alliance 5th Street Complete Street	\$3,030,000	\$750,000	IN PROGRESS: DESIGN PHASE This project will upgrade 5th Street from Williams Street to Myrtle Street, 0.60 miles. Target Completion: December 2022
	Forsyth County SR 369 Widening and New Interchange at SR 400	\$69,663,950	\$1 Million	IN PROGRESS: DESIGN PHASE This project would widen 369 from 2 to 4 lanes from west of the SR 9/369 intersection to 1,500 ft east of SR 400, eliminating the at-grade intersection with SR 400 and upgrading the intersection at SR 306. Target Completion: July 2023
	City of Johns Creek McGinnis Ferry Road Widening Phase I	\$5.5 Million	\$1 Million	IN PROGRESS: DESIGN PHASE This project would widen McGinnis Ferry from two to four lanes from Brassfield Drive to Sargent Road, a length of 3,600 feet. A 10-foot multi-use trail will be included on the north side and a 5-foot sidewalk will be included on the south side. Target Completion: March 2022
	Cobb County Old 41 Highway Realignment	\$13,600,200	\$750,000	IN PROGRESS: DESIGN PHASE This project will realign Old 41 Highway from Kennesaw Avenue to Stilesboro Road (0.33 miles), add capacity to four lanes and replace existing signals with roundabouts. Target Completion: December 2024

	Metro South CID Constitution Road Freight Corridor Improvements	\$9,326,833	\$1 Million	IN PROGRESS: DESIGN PHASE This project will improve a 1.6 mile stretch of Bailey Street, Fayetteville Road and Constitution Road including a truck roundabout at the five-leg intersection of Fleetwood Drive, Fayetteville Road, Woodstock Road, and Bailey Street and signalization at Bailey Street and US 23. GTIB grant award has not been executed. Target Completion: November 2024
	Macon County Old Perry Road Improvement - Phase II	\$1,050,000	\$500,000	IN PROGRESS: DESIGN PHASE This project will pave over two miles of dirt road providing paved road connectivity between two state routes as well as one mile of paved road within the City of Marshallville. Target Completion: October 31, 2021
	Tucker Summit CID Hwy 78 at Mountain Industrial Boulevard Operational and Safety Improvements	\$6,812,000	\$600,000	IN PROGRESS: DESIGN PHASE This project will add a median on Mountain Industrial Boulevard (MIB) and change access to MIB by eliminating Sarr Parkway access, improving turning radii at Hammerhill Road and reducing Hirsch Drive and northern Hammerhill Road access to right-in, right-out only. Target Completion: April 2024
	Airport West CID Virginia Avenue Emerging Technology Deployment	\$220,000	\$170,000	CONSTRUCTION UNDERWAY This project will pilot two innovative pedestrian safety technologies including in-pavement LED crosswalks and rapid flashing pedestrian beacons with automated activation in one or two locations each along Virginia Avenue. Target Completion: June 2021
	Assembly CID Road and Utility Infrastructure Phase III	\$21,259,777	\$1 Million	IN PROGRESS: DESIGN PHASE This project will build five new roads totaling just under one mile at the General Motors redevelopment site. Target Completion: December 2021
	Meriwether County County Line Road - Road and Bridge Improvements	\$720,000	\$100,000	IN PROGRESS: DESIGN PHASE This project will replace the existing one lane bridge allowing it to accommodate two-way traffic. Target Completion: December 2021

	City of Holly Springs Holly Springs Parkway Widening Phase II	\$5,599,495	\$1,250,000	IN PROGRESS: DESIGN PHASE This project will widen Holly Springs Parkway for 2,900 feet from Rabbit Hill Road to Ronnell Road. Two additional travel lanes will be added along with sidewalks and street lighting. Target Completion: January 2022
	City of Thomasville Remington Avenue Streetscape Improvements	\$4.3 Million	\$1 Million	IN PROGRESS: DESIGN PHASE This project will make several alterations to Kern Street and Remington Avenue including reducing the number of lanes on Kern Street from five to two, adding a roundabout at the Reid Street, Kern Street and Remington Avenue intersection, constructing sidewalks/multi-use paths and improving additional intersections on Remington Avenue. Target Completion: December 2022
	City of Woodstock Woodstock Hub Transformation Project	\$5.4 Million	\$1,250,000	IN PROGRESS: DESIGN PHASE This project will convert the intersection of Mill Street and Town Lake Parkway to a roundabout, convert Mill Street from one way to two way and adjust the intersection of Mill Street, Pinehill Drive and Paden Street. Target Completion: June 2022
	Worth County Jones Road Transportation Connector	\$565,090	\$150,000	IN PROGRESS: DESIGN PHASE This project will widen and pave approximately 2.7 miles of dirt road beginning at the intersection of Jones Road and Sledge Road to the Jones Road and Hogan Road intersection continuing to the intersection of Hogan Road and Pine Forest Road. Target Completion: May 2021
	City of Statesboro Fair Road and South Main Street Intersection Improvements	\$3.5 Million	\$1 Million	IN PROGRESS: DESIGN PHASE This project will replace an intersection where three roads meet with a single lane roundabout. Target Completion: July 2024
AWARD TYPE/DATE	AWARDEE	TOTAL PROJECT COST	AWARD AMOUNT	PROJECT STATUS

June 2020 Loans	Assembly CID Road and Utility Infrastructure Phase III	\$21,259,777	\$3.5 Million	IN PROGRESS: DESIGN PHASE This project will build five new roads totaling just under one mile at the General Motors redevelopment site. Target Completion: December 2021
	City of Woodstock Woodstock Hub Transformation Project	\$5.4 Million	\$2,024,026	IN PROGRESS: DESIGN PHASE This project will convert the intersection of Mill Street and Town Lake Parkway to a roundabout, convert Mill Street from one way to two way and adjust the intersection of Mill Street, Pinehill Drive and Paden Street. Target Completion: June 2022
	City of Cornelia Level Grove Multi-Use Path	\$1,220,000	\$500,000	CONSTRUCTION UNDERWAY This project would construct a 10-foot concrete multiuse path for approximately 0.50 mile allowing pedestrians to travel safely from Wayside Street to the Highway 441 Bypass. Target Completion: April 2021
	City of Holly Springs Holly Springs Parkway Widening Phase II	\$5,599,495	\$3.5 Million	IN PROGRESS: DESIGN PHASE This project will widen Holly Springs Parkway from Rabbit Hill Road to Ronnell Road. Two additional travel lanes will be added along with sidewalks and street lighting. Target Completion: January 2022
	Meriwether County County Line Road - Road and Bridge Improvements	\$720,000	\$150,000	IN PROGRESS: DESIGN PHASE This project will replace the existing one lane bridge allowing it to accommodate two-way traffic. Target Completion: December 2021

	City of Thomasville Remington Avenue Streetscape Improvements	\$4.3 Million	\$2,115,000	IN PROGRESS: DESIGN PHASE This project will make several alterations to Kern Street and Remington Avenue including reducing the number of lanes on Kern Street from five to two, adding a roundabout at the Reid Street, Kern Street and Remington Avenue intersection, constructing sidewalks/multi-use paths and improving additional intersections on Remington Avenue. Target Completion: December 2022
	Worth County Jones Road Transportation Connector	\$565,090	\$200,000	IN PROGRESS: DESIGN PHASE This project will widen and pave approximately 2.7 miles of dirt road beginning at the intersection of Jones Road and Sledge Road to the Jones Road and Hogan Road intersection continuing to the intersection of Hogan Road and Pine Forest Road. Target Completion: May 2021
	City of Dallas West Skyline View - Roadway Repair Project	\$525,435	\$517,300	CONSTRUCTION UNDERWAY This project will remediate pavement along 1,700 feet of West Skyline View. The current road is failing and cracking due to a poor subbase. Target Completion: January 2021

TOTAL GTIB GRANT/LOAN AWARDS: **\$150,657,216** TOTAL TRANSPORTATION PROJECT COSTS: **\$944,635,130**